

Pirlangimpi Local Authority - Approved Community Projects Listing
2014/15 Funding Allocation - \$ 55,334.00 (thru TIRC)
2015/16 Funding Allocation - \$ 55,334.00 (thru TIRC)
2016/17 Funding Allocation - \$ 55,334.00 (thru TIRC)

SDC 147802

Community Project Description	Project ID	Grant	2014/15	2015/16	2016/17	Estimated Cost	Final Cost	Progress Status	Responsible Officer	Comments by GM
		Revenue	Expenditure	Expenditure	Expenditure					
Pirlangimpi - New Pontoon Structure 24/02/2016 - Council approval received for \$31,000 upper limit. 28/02/2017 - Council approval received for \$80,000 upper limit.	PLA 14 - 5	-\$ 26,381.54	\$0.00	\$ 25,931.54	\$450.00	\$111,000 Upper limit		Underway	Projects Manager	Yoakim to provide an update at PLA meeting to be held on 27 Feb 2017. A report will be tabled on the day 27/02/2017 - An additional amount of \$80,000 upper limit for additional works and equipments to finalise this project. Yoakim to seek quotes for pylons, survey and engineering costs
Pirlangimpi - Provision of Solar Powered LED Lighting at Barge Landing and Front Beach. 25/02/2015 - Council approval received.	PLA 14 - 3	-\$ 9,801.31	\$0.00	\$ 9,801.31		\$11,000		Complete	Projects Manager	
Pirlangimpi - New Public Toilet Facilities at Front Beach Project amended to create new back access to existing Pool Complex. 25/02/2015 - Council approval received.	PLA 14 - 7	-\$ 1,124.80	\$0.00	\$ 1,124.80		\$3,000		Complete	Projects Manager	27/02/2017 - Members suggested for access signs to be placed up at the public access gate for toilets.
Pirlangimpi - New eye wash station for Pool 27/05/2015 - Council approval received.	PLA 15 - 1		\$0.00			\$1,400		Underway	GM Community Development & Services	27/02/2017 - Eye Wash was certified by TIRC Plumber on 2/16/2017
Pirlangimpi - Community BBQ areas x 3 - Refurbish / rebuild bbq's (Beach area x 2 plus Barge Landing). 25/11/2015 - Council approval received.	PLA 15 - 3	-\$ 13,636.36	\$0.00	\$ 13,636.36		\$15,000	\$ 13,636.36	Complete	Projects Manager	Council contribution towards BBQ project.
Pirlangimpi - Painting of Community Church 24/02/2016 - Council approval received.	PLA 16 - 1		\$0.00			\$5,200		Complete	Projects Manager	27/02/2017 - Leave for discussions with CEO due to the final cost of painting job.
Pirlangimpi - Pool Shade Cloth 24/02/2016 - Council approval received.	PLA 16 - 2		\$0.00			\$5,000		Underway	Projects Manager	27/02/2017 - Advised by Projects Manager that this project should be completed between the 6th to 10th of March 2017.
Community Vet Visits Costs Per Annum 27/04/2016 - Council approval received.	PLA 16 - 3					\$8,100.00 Upper limit		Underway	GM Community Development & Services	Annual allocation commencing April 2016 for vet visits. Costs shared between three community 27/02/2017 - Next visit will be before the end of financial year.
Pirlangimpi - Commence scoping of Youth Hub (Combines PLA 14-4 Children's Playground Equipment to be upgraded or replaced) (Combines PLA 14-1 Resurface Community Basketball Court) 29/07/2016 - Council approval received.	PLA 16 - 4		\$0.00			\$30,000 Upper Limit		Underway	GM Community Development & Services	Milika to provide an update 27/02/2017 - A map was tabled on the day of the meeting and members agreed to the new Youth Hub & Cyclone evac plan. A request from the store if possible to swap the takeaway area from the rec hall with the Council store room behind the contractors quarters. A request for Yoakim to investigate if possible to relocate plumbing and electrical equipments elsewhere.
Setting up new gym - Assist with purchasing weight equipments 28/02/2017 - Council approval received.	PLA 17 - 1					\$10,000 Upper Limit		Underway	GM Community Development & Services	
		-\$ 50,944.01	\$0.00	\$50,494.01	\$450.00	\$199,700	\$13,636			

Prepared by Maina Brown
Tiwi Islands Regional Council
3/20/2017

Pirlangimpi Local Authority - Community Projects Listing
2014/15 Funding Allocation - \$ 55,334.00 (thru TIRC)
2015/16 Funding Allocation - \$ 55,334.00 (thru TIRC)

Meeting Date	Community Project Description	Priority	Project ID	Estimated Cost	Responsible Officer	Comments
8/26/2014	Pirlangimpi - Provision of new Public Toilet Facilities at Barge Landing (Portable Demountable style facilities were suggested) (Members suggested for a ground level public toilets for elderly and disabled access. 2 males and 2 female toilets with disabled toilet in between. Suggested to use big round locked toilet paper).	TWO	PLA 14 - 2	\$120,000	GM Infrastructure & Asset Services	Indicative figures and options on public toilets to be provided at November meeting for public toilet block. (Note : possible location is below sewer line). Possibility of being able to provide self contained septic if additional funding can be sourced. 24/5/16 - Geoff Harris to provide an updated between now and before the next PLA August meeting 27/02/2017 - Members has requested for Project Manager to seek quotes with confirmed location and report at the next PLA meeting to be held on 24/05/2017.
5/26/2015	Pirlangimpi - Cemetery project for community	TEN	PLA 15 - 2	To be determined (Major Project)	GM Infrastructure & Asset Services	Each Local Authority has expressed a keen interest interest in upgrading and supporting local cemeteries. Council has recently commenced a preliminary scoping study of all Tiwi Islands Cemeteries. 24/5/16 Agreed to leave it until 16/17 financial year and then allocate funds from PLA. 27/02/2017 - Currently on hold due to Cemetery Act. Member Carol Puruntameri to seek father from church regarding burial register and report back to the next PLA meeting to be held on 24/05/2017

Prepared by Maina Brown
Tiwi Islands Regional Council
Updated after PLA Meeting 20/03/2017

Pirlangimpi Local Authority - Completed Community Projects Listing
2014/15 Funding Allocation - \$ 55,334.00 (thru TIRC)
2015/16 Funding Allocation - \$ 55,334.00 (thru TIRC)

Meeting Date	Community Project Description	Priority	Project ID	Estimated Cost	Responsible Officer	Comments
8/26/2014	Pirlangimpi - Community Event (Kids Talent Show / Karaoke Night)	Completed	PLA 14 - 6		GM Community Development & Services	Funding exists for Community Events, National Youth Week (closes Friday 7/11/14). Funding now available via National Youth Week Grant - Talent Quest to be held 16/04/15.
8/26/2014	Pirlangimpi - Community Safety Signage (Front Beach & Barge Landing)	Completed	PLA 14 - 8		GM Infrastructure & Asset Services	Agreed at PLA Meeting on 24 Feb 2015 that this item now be funded by Council. Signs have arrived at Wurrumiyanga - awaiting final confirmation of locations to install. Signage & posts costs have been agreed to be split 50/50 with Tiwi Land Council.
8/26/2014	Pirlangimpi - New Public Toilet Facilities at Front Beach	Completed	PLA 14 - 7	\$3,000	GM Infrastructure & Asset Services	Rosanna De Santis (Director Community Support) suggested that a separate access be made (via new back gate) to the existing Pirlangimpi Pool Complex. This could be designed to access the existing toilet facilities outside pool hours. 25/02/2015 - Council approval received. 30/8/16 - Geoff to remove lock for public access 24/7
5/26/2015	Pirlangimpi - New eye wash station for Pool	Completed	PLA 15 - 1	\$1,400	GM Community Development & Services	Rosanna De Santis (Director Community Support) advised members that a separate grant application has been lodged for the eye wash station (Est \$ 1,400). 27/05/2015 - Council approval received. Updated as at 23 Aug 2016 - Completed - Bruce Moller sent PO details to ensure expenditure against this ASDC was completed. Product was installed by Luke Irwin.